

## **September 2024 Public Works Report**

### **Roads**

- The Roads Crew Replaced 2 culverts on south shore, and 1 culvert on Penny Lane.
- The Roads Crew tore out and prepped a large stretch of South Shore Road that was in terrible shape for North Woods Paving. We also tore out and prepped a small stretch of Whitefish Street. Paving was completed in these areas on the week of 9-23, including a small area in front of the Museum.
- North Woods Paving completed Hagen Road paving and shoulder work on 9-21. Line painting is next on their list and should be completed the week of 10-1.
- Ashland County Hwy Dpt. made repairs to several areas of blacktop on Big Bay Road and Black Shanty the week of 9-23.
- Street signs and Fire # signs continue to be installed.

### **Parks**

- Big Bay Town Park has slowed down for the season on weekdays, but weekends continue to be full into mid-October. The park will be winterized the last week of October, weather depending.

### **Misc.**

- The backup generator at the SRE has been hooked up and is operational.
- The 2025 Public Works budget is nearly completed.

Respectfully submitted,

Pete Wiggins